

Activity ID	Activity Description	Orig Dur	%	Early Start	Early Finish	2003												2004												2005												2006												2007												2008											
1150	Wynnton - Property Transfer	60	100	01DEC03A	18MAY05A	▲ Wynnton - Property Transfer 01DEC03A												18MAY05A																																																											
10010	Wynnton - Procure Contractor	15	100	06SEP04A	10SEP04A	06SEP04A ▲ Wynnton - Procure Contractor												▼ 10SEP04A																																																											
10020	Wynnton - Award Contract	10	100	13SEP04A	20SEP04A	13SEP04A ▲ Wynnton - Award Contract												▼ 20SEP04A																																																											
10030	Wynnton - NTP Construction	0	100	20SEP04A		20SEP04A ◆ Wynnton - NTP Construction																																																																							
10050	Wynnton - Permits/Approvals	22	100	20SEP04A	29OCT04A	20SEP04A ▲ Wynnton - Permits/Approvals												▼ 29OCT04A																																																											
10300	Homeownership - Scattered Site Homes (13)	839	82	27SEP04A	26DEC07	27SEP04A ▲ Homeownership - Scattered Site Homes (13)																																																																							
10060	Homeownership - Construction Overall Program	836*	82	28SEP04A	27DEC07	28SEP04A ▲ Homeownership - Construction Overall Program																																																																							
10240	Wynnton Construction Start	0	100	28SEP04A		28SEP04A ◆ Wynnton Construction Start																																																																							
10160	Wynnton Site - Buildings on Line	0	100	07JAN05A		07JAN05A ◆ Wynnton Site - Buildings on Line																																																																							
8070	Wynnton - Infrastructure Approvals	10	100	21FEB05A	01NOV05A	21FEB05A ▲ Wynnton - Infrastructure Approvals												▼ 01NOV05A																																																											
1132	Wynnton - Subdivision Approval	30	100	01JUN05A	28NOV05A	01JUN05A ▲ Wynnton - Subdivision Approval												▼ 28NOV05A																																																											
8110	Wynnton - Infrastructure NTP	0	100	20FEB06A		20FEB06A ◆ Wynnton - Infrastructure NTP																																																																							
8120	Wynnton - Infrastructure Construction	65	100	20FEB06A	02MAR07A	Wynnton - Infrastructure Construction 20FEB06A												▼ 02MAR07A																																																											
10170	Wynnton - Site Development Area 1 & 2	15	100	13MAR06A	31JUL06A	13MAR06A ▲ Wynnton - Site Development Area 1 & 2												▼ 31JUL06A																																																											
10290	Wynnton - Site Development Area 3	15	100	22MAR06A	18AUG06A	22MAR06A ▲ Wynnton - Site Development Area 3												▼ 18AUG06A																																																											
8190	Wynnton - GA Power Overhead Revisions	43	100	27MAR06A	31MAY06A	27MAR06A ▲ Wynnton - GA Power Overhead Revisions												▼ 31MAY06A																																																											
10069	NTP - 9 House Program - Wynnton	0	100	21AUG06A		21AUG06A ◆ NTP - 9 House Program - Wynnton																																																																							
10070	Wynnton 9 House Construction Program Area 1 & 2	100	100	22AUG06A	28FEB07A	22AUG06A ▲ Wynnton 9 House Construction Program Area 1 & 2												▼ 28FEB07A																																																											
8510	Wynnton - Columbus Water Works	22	100	04SEP06A	08SEP06A	04SEP06A ▲ Wynnton - Columbus Water Works												▼ 08SEP06A																																																											
10080	Wynnton - Property Transfer Area 3 Prep Document	45	100	02JAN07A	28FEB07A	Wynnton - Property Transfer Area 3 Prep Document 02JAN07A												▼ 28FEB07A																																																											
10310	Wynnton - Construction 11 House Program Area 3	216	40	22JAN07A	27NOV07	Wynnton - Construction 11 House Program Area 3 22JAN07A												▼ 27NOV07																																																											
10180	Wynnton - NTP 11 House Program Area 3	0	100	02APR07A		Wynnton - NTP 11 House Program Area 3 02APR07A												◆																																																											
10081	QPR - Wynnton Construction Finish	0	0		27NOV07*	QPR - Wynnton Construction Finish												◆																																																											
10161	Wynnton Site - Substantial Completion Area 1	0	0		27NOV07	Wynnton Site - Substantial Completion Area 1												◆																																																											
10065	Wynnton - 30 Day Deficiency Corrections Area 1	22	0	28NOV07	27DEC07	Wynnton - 30 Day Deficiency Corrections Area 1												▼																																																											
10079	Wynnton Site - Final Completion	0	0		27DEC07	Wynnton Site - Final Completion												◆																																																											

Start Date	01MAR03	▲	Early Bar
Finish Date	25APR08	▼	Progress Bar
Data Date	31MAY07	▲	Critical Activity
Run Date	07JUN07 06:00	▲	

0507

Sheet 1 of 1

Housing Authority of Columbus Georgia

East Wynnton Homeownership Project

Date	Revision	Checked	Approved
31MAY07	progress update to May 31, 2007		